

1 Q. Re: 2013 Capital Projects 500,000 and Over: Explanations, page C-47/48 Replaced  
2 Compressed Air Systems:  
3 Please provide maintenance logs for all noted issues with the Synflex Hose.  
4  
5

6 A. Attached are the maintenance logs, with issues specific to Synflex Hose highlighted,  
7 for the Sunnyside and Stony Brook compressed air system.

| 9/4/2012 |            | Work Order Description & Actual Work   | Page: 24                |    |     |
|----------|------------|--|-------------------------|----|-----|
|          |            | Supervisor: WHB Station Mtce Dept  |                         |    |     |
| 422559   | 9/29/2004  | SSDTS,COMP.B,GUARD,REPAIR<br>GUARD BROKEN ON COMRESSOR B.<br>COMPLETED.<br>COMPLETED BY: M. PENNEY ON 2004-09-29   | COMPRESSOR B,SSD TS     | 90 | 4 4 |
| 469379   | 9/2/2005   | SSDTS,COMP. B,SEAL,LEAKY OUTAGE REQUIRED - 4 HRS.<br>LEAKY OIL SEAL NEEDS TO BE REPLACED.<br>-REPLACED SEAL ON COMPRESSOR.<br>-CLEANED BLOWDOWN.<br>- CLEANED 3RD STAGE VALVE.<br>-REPAIRED LEAK ON TUBING ON DRAIN LINE.<br>COMPETED BY: R. DAY ON 2005-08-31 | COMPRESSOR B,SSD TS     | 90 | 3 3 |
| 494954   | 11/28/2005 | SSDTS,COMP.2,INVESTIGATE<br>THIRD STAGE DELIVERY VALVE POPPING.<br>PARTS ON ORDER.<br>REPLACED THIRD AND SECOND STAGE DELIVERY VALVES AND THIRD<br>STAGE VALVE. CHANGED OIL ON COMPRESSOR 2.<br>COMPLETED BY: R. DAY & M. PENNEY ON 2005-11-28                 | COMPRESSOR B,SSD TS     | 90 | 3 3 |
| 521311   | 5/12/2006  | SSDTS,COMP B, OIL LEAK<br>FLY WHEEL WILL REQUIRE PROPER PULLER ANCHORS<br>BEFORE WHEEL IS REMOVED AND SEAL REPLACED.<br>REPLACED OIL SEL AND GASKETS.<br>COMPLETED BY: R. DAY/M. PENNEY ON 2006-05-15  | COMPRESSOR B,SSD TS     | 90 | 3 3 |
| 526454   | 5/12/2006  | SSDTS,COMP B,DISCHARGE LINE<br>REPLACE DISCHARGE (SYNFLEX) LINE DUE TO LEAK<br>REPLACED DISCHARGE SYNFLEX LINE FROM COMP. #2.<br>COMPLETED BY: R. DAY ON 2006-05-15  | COMPRESSOR B,SSD TS     | 90 | 1 1 |
| 661363   | 7/9/2008   | SSDTS,COMP B,NOT WORKING,CHECK<br>COMPRESSOR B, TRIPPED ON OVERLOADS.<br>WORK DONE AS PER WORK ORDER. OVERLOAD TRIPPED, MEGGERED<br>WIRING CHECKED OUT GOOD.<br>COMPLETED BY: B. WALSH ON 2008-07-09   | COMPRESSOR B,SSD TS     | 90 | 1 1 |
| 102001   | 10/20/1999 | SSD, AIR DRYER<br>99/10/20 COMPLETED BY: R.DAY<br>CHANGED DESSICANT ON DRYER.CHANGED PRE-FILTER ON DRYER.<br>CLEANED BLOWDOWN ON COMPRESSORS #S 1 & 2.   | AIR DRYER SYSTEM,SSD TS | 90 | 3 3 |

| 9/4/2012 | Work Order Description & Actual Work |   | Page: 6                      |        |
|----------|--------------------------------------|---|------------------------------|--------|
|          |                                      | Supervisor: <u>WHB Station Mtce Dept</u>  |                              |        |
| 520350   | 4/27/2006                            | AIR INLET FILTER ON COMPS. CHANGED.<br>WIPE DOWN AND CLEANED UP COMPRESSORS.<br>NOTE: OIL LEAK ON COMPRESSOR #2.<br>COMPLETED BY: B. TOBIN & M. PENNEY ON 2006-04-27  | COMPRESSED AIR SYSTEM,SSD TS | 90 3 3 |
| 529280   | 10/2/2006                            | COMPLETE COMPRESSED AIR SUPPLY SYSTEM ANNUAL PM<br>CHECK FOR LEAKS, RUST, DETERATED HOSES ETC;<br>ITEMS TO BE INSPECTED:<br>1. PIPING/HOSES<br>2. FITTINGS/COUPLINGS<br>3. VALVES<br>4. REGULATORS<br>5. RESERVOIR AIR TANKS<br>6. RECORD ACTUAL WORK PERFORMED ON THE WORK ORDER<br>7. CORRECT ANY DEFFICIENCY THAT CAN BE REPAIRED<br>8. COMPLETE A WORK ORDER REQUEST FORM FOR ANY WORK TO BE COMPLETED LATER.<br><u>ULTRA SONIC TESTING COMPLETED ON AIR SUPPLY SYSTEM. ONE LEAK FOUND ON SYNIFLEX.</u><br>COMPLETED BY: R. DAY & M. PENNEY ON 2006-09-19 | COMPRESSED AIR SYSTEM,SSD TS | 90 3 3 |
| 533130   | 7/6/2006                             | 1.PERFORM PM IN ACCORDANCE WITH APPROPRIATE CHECK SHEET.<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.<br>REPLACED SILENCER AND PRE FILTER.<br>COMPETED BY: M. PENNEY ON 2006-07-07  | COMPRESSED AIR SYSTEM,SSD TS | 90 3 3 |
| 537081   | 4/18/2007                            | SSDTS,INSTALL OIL/WATER SEPARTORS ON COMPRESSED AIR SYSTEM<br>OIL AND WATER SEPERATOR INSTALLED AND PIPING COMPLETED.<br>COMPLETED BY: M. PENNEY ON 2007-04-18  | COMPRESSED AIR SYSTEM,SSD TS | 90 3 3 |
| 545407   | 9/22/2006                            | 1.PERFORM PM IN ACCORDANCE WITH APPROPRIATE CHECK SHEET.<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.   | COMPRESSED AIR SYSTEM,SSD TS | 90 3 3 |

| 9/4/2012 |            | Work Order Description & Actual Work   |                              | Page: 8 |   |
|----------|------------|--|------------------------------|---------|---|
|          |            | Supervisor: WHB Station Mtce Dept  |                              |         |   |
| 583487   | 4/30/2007  | COMPLETED BY: M. PENNEY ON 2007-04-30  | COMPRESSED AIR SYSTEM,SSD TS | 90      | 3 |
| 586169   | 5/24/2007  | SSDTS,AIR LINES INSP/REPLACE<br>INSPECT AIR LINES BETWEEN COMPRESSORS & DRYER FOR COPPER TUBING. REPLACE COPPER TUBING WITH A TYPE OF AIR LINE TO BE IDENTIFIED BY N. BUNGAY.WORK AS A RESULT OF SWOP#2007000341<br>synflex already installed  | COMPRESSED AIR SYSTEM,SSD TS | 90      | 3 |
| 590686   | 8/13/2007  | COMPLETE COMPRESSED AIR SUPPLY SYSTEM ANNUAL PM<br>CHECK FOR LEAKS, RUST, DETERATED HOSES ETC;<br>ITEMS TO BE INSPECTED:<br>1. PIPING/HOSES<br>2. FITTINGS/COUPLINGS<br>3. VALVES<br>4. REGULATORS<br>5. RESERVOIR AIR TANKS<br>6. RECORD ACTUAL WORK PERFORMED ON THE WORK ORDER<br>7. CORRECT ANY DEFFICIENCY THAT CAN BE REPAIRED<br>8. COMPLETE A WORK ORDER REQUEST FORM FOR ANY WORK TO BE COMPLETED LATER.<br>AIR LINE IN THE TRENCH BEHIND THE BUILDING CAN BE CHANGED.<br>COMPLETED BY: M. PENNEY ON 2007-08-16 | COMPRESSED AIR SYSTEM,SSD TS | 90      | 3 |
| 593645   | 6/21/2007  | CHECK OIL/WATER SEPARATOR<br>Unit installed as per operational guidelines  | COMPRESSED AIR SYSTEM,SSD TS | 90      | 3 |
| 594315   | 8/6/2007   | 1.CLEAN UNLOADERS AND DRAIN CONDENSATE DRAINS.<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.  | COMPRESSED AIR SYSTEM,SSD TS | 90      | 3 |
| 594316   | 8/14/2007  | 1.PERFORM PM IN ACCORDANCE WITH APPROPRIATE CHECK SHEET.<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.  | COMPRESSED AIR SYSTEM,SSD TS | 90      | 3 |
| 609891   | 10/19/2007 | 1.CLEAN UNLOADERS AND DRAIN CONDENSATE DRAINS.<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER  | COMPRESSED AIR SYSTEM,SSD TS | 90      | 3 |

| 9/4/2012                                 | Work Order Description & Actual Work |   |                              |    | Page: 9 |
|--|--------------------------------------|---|------------------------------|----|---------|
| Supervisor: <u>WHB Station Mtce Dept</u> |                                      |   |                              |    |         |
| 609891                                   | 10/19/2007                           | REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.<br>COMPLETED ON W/O 611005  | COMPRESSED AIR SYSTEM,SSD TS | 90 | 3       |
| 611005                                   | 10/25/2007                           | 1.PERFORM PM IN ACCORDANCE WITH APPROPRIATE CHECK SHEET.<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER<br>REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.<br>CLEANED THE BLOW DOWNS, CHECKED THE FILTER, CHANGED THE OIL AND REPLACED SINFLEX HOSE.<br>COMPLETED BY: M. PENNEY ON 2007-10-23 | COMPRESSED AIR SYSTEM,SSD TS | 90 | 3       |
| 621703                                   | 1/11/2008                            | 1.CLEAN UNLOADERS AND DRAIN CONDENSATE DRAINS.<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER<br>REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.<br>COMPLETED ON AIR COMM. ANNUAL PM.   | COMPRESSED AIR SYSTEM,SSD TS | 90 | 3       |
| 622466                                   | 1/11/2008                            | 1.PERFORM PM IN ACCORDANCE WITH APPROPRIATE CHECK SHEET.<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER<br>REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.<br>COMPLETED ON AIR COMM. ANNUAL PM.   | COMPRESSED AIR SYSTEM,SSD TS | 90 | 3       |
| 624285                                   | 1/16/2008                            | 1. COMPLETE COMPRESSED AIR SYSTEM ANNUAL PM MAINTENANCE AS OUTLINED ON THE APPLICABLE CHECK SHEETS.<br>2. RECORD ACTUAL WORK PERFORMED ON THE WORK ORDER AND COMPLETE A WORK ORDER REQUEST FORM FOR ANY WORK TO BE COMPLETED LATER.<br>INSPECTION COMPLETED AS PER CHECK SHEETS<br>COMPLETED BY: M. PENNEY ON 2008-01-16  | COMPRESSED AIR SYSTEM,SSD TS | 90 | 3       |
| 631681                                   | 5/16/2008                            | SSDTS COMP EXCESSIVE RUN TIMER<br>INSTALL EXCESSIVE RUN TIMER CITCUIT AS PER DWG 300-E-152 AND PARALLEL ALARM OUTPUT TO EXISTING COMPRESSOR ALARM.<br>SET EXCESSIVE RUN TIMER AS PER NOTES ON DWG 300-E-152   | COMPRESSED AIR SYSTEM,SSD TS | 90 | 3       |

| 9/4/2012 |           | Work Order Description & Actual Work   | Page: 20                        |  |
|----------|-----------|--|---------------------------------|--|
|          |           | Supervisor: <u>WHB Station Mtce Dept</u>   |                                 |  |
| 919538   | 8/15/2012 | 6. RECORD ACTUAL WORK PERFORMED ON THE WORK ORDER<br>7. CORRECT ANY DEFFICIENCY THAT CAN BE REPAIRED<br>8. COMPLETE A WORK ORDER REQUEST FORM FOR ANY WORK TO BE COMPLETED LATER.<br>ULTRASOUND DONE, SOME SMALL LEAKS REPAIRED.<br>COMPLETED BY: M. PENNEY ON 2012-08-15  | COMPRESSED AIR SYSTEM,SSD TS 80 | 3 3<br>3<br>3<br>3<br>3<br>3           |
| 921150   | 6/21/2012 | SSDTS,COMP,3RD STAGE VALVE<br>VALVE LEAKING THROUGH, REPLACE<br>REPLACED THIRD STAGE VALVE AND HEAD GASKET.<br>COMPLETED BY: M. PENNEY ON 2012-06-21   | COMPRESSED AIR SYSTEM,SSD TS 80 | 1 1<br>1<br>1<br>1                     |
| 922193   | 7/4/2012  | SSDTS,AIR SYSTEM,CALLOUT<br>FOUND HIGH AIR PRESSURE ALARM ON LOW SIDE, ADJUSTED AIR PRESSURE.<br>COMPLETED BY: B. TOBIN ON 2012-07-04  | COMPRESSED AIR SYSTEM,SSD TS 80 | 1 1<br>1<br>1<br>1                     |
| 922194   | 7/4/2012  | SSDTS,AIR SYSTEM,CALLOUT<br>FOUND HIGH PRESSURE ALARM ON LOW SIDE, ADJUSTED PRESSURE SWITCH.<br>COMPLETED BY: B. TOBIN ON 2012-07-04   | COMPRESSED AIR SYSTEM,SSD TS 80 | 1 1<br>1<br>1<br>1                     |
| 922384   | 7/4/2012  | SSDTS,AIR SYSTEM,PRESSURE<br>INVESTIGATE AND ADJUST PRESSURE IF NESSARY.<br>INVESTIGATE PRESSURE ALARM SET POINT AND ADJUST IF NESSARY.<br>SSDTS AIR PRESSURE SWITCH ADJUSTED AND SET.<br>COMPLETED BY: M. PENNEY ON 2012-07-04  | COMPRESSED AIR SYSTEM,SSD TS 80 | 2 2<br>2<br>2<br>2<br>2<br>2           |
| 927613   | 8/13/2012 | 1.PERFORM PM IN ACCORDANCE WITH APPROPRIATE CHECK SHEET.<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.<br>PM DONE. OIL CHECKED, MOISTURE DISCHARGED, UNLOADER CLEANED AND FILTERS CHECKED.<br>COMPLETED BY: M. PENNEY ON 2012-08-13 | COMPRESSED AIR SYSTEM,SSD TS 80 | 3 3<br>3<br>3<br>3<br>3<br>3<br>3<br>3 |
| 933327   | 9/3/2012  | SSDTS,AIR SYSTEM FAIL<br>REPLACED SYNIFLEX FROM COMPRESSOR TO DRYER. CHANGED PREFILTER ON DRYER SOLENOID DRAIN VALVE. REPAIRED SOLINOID SWITCHING VALVE LEFT TOWER.  | COMPRESSED AIR SYSTEM,SSD TS 80 | 1 1<br>1<br>1<br>1                     |

| 9/4/2012                                 | Work Order Description & Actual Work |  |                              |        | Page: 10 |
|--|--------------------------------------|--|------------------------------|--------|----------|
| Supervisor: <u>BIF Station Mtce Dept</u> |                                      |  |                              |        |          |
| 586489                                   | 9/5/2007                             | WORK AS A RESULT OF SWOP#2007000341<br>- AIR LINES BETWEEN AIR DRYER AND COMPRESSOR IS HIGH<br>PRESSURE SYNFLEX HOSE. (NOT COPPER TUBING). (L. HYNES)  | COMPRESSED AIR SYSTEM,STB TS | 90 3 3 |          |
| 588412                                   | 6/15/2007                            | 1.PERFORM PM IN ACCORDANCE WITH APPROPRIATE CHECK SHEET.<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER<br>REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER<br>DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.<br>PERFORMED PM IN ACCORDANCE TO APPROPRIATE CHECK SHEETS.<br>CHECK SHEETS ATTACHED. (DB/BS/PD)  | COMPRESSED AIR SYSTEM,STB TS | 90 3 3 |          |
| 591792                                   | 8/16/2007                            | COMPLETE COMPRESSED AIR SUPPLY SYSTEM ANNUAL PM<br>CHECK FOR LEAKS, RUST, DETERATED HOSES ETC;<br>ITEMS TO BE INSPECTED:<br>1. PIPING/HOSES<br>2. FITTINGS/COUPLINGS<br>3. VALVES<br>4. REGULATORS<br>5. RESERVOIR AIR TANKS<br>6. RECORD ACTUAL WORK PERFORMED ON THE WORK ORDER<br>7. CORRECT ANY DEFFICIENCY THAT CAN BE REPAIRED<br>8. COMPLETE A WORK ORDER REQUEST FORM FOR ANY WORK TO BE<br>COMPLETED LATER.<br>- ULTRASOUND TESTING AIR SYSTEM IN TERMINAL STATION AND IN<br>BREAKER PANELS.<br>- 2 LEAKS NOTED IN TERMINAL STATION.<br>- 0 LEAKS IN SWITCHYARD.<br>- INCIATE WORK REQUEST TO HAVE LEAKS REPAIRED. (L. HYNES) | COMPRESSED AIR SYSTEM,STB TS | 90 3 3 |          |
| 591793                                   | 7/13/2007                            | 1.CLEAN UNLOADERS AND DRAIN CONDENSATE DRAINS<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER<br>REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER<br>DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.<br>CLEANED UNLOADERS #1 AND #2 COMPRESSORS. (L. HYNES)  | COMPRESSED AIR SYSTEM,STB TS | 90 3 3 |          |
| 601670                                   | 9/6/2007                             | 1.PERFORM PM IN ACCORDANCE WITH APPROPRIATE CHECK SHEET.<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER  | COMPRESSED AIR SYSTEM,STB TS | 90 3 3 |          |

| 9/4/2012                                 | Work Order Description & Actual Work  |                              |    |   | Page: 18 |
|--|---|------------------------------|----|---|----------|
| Supervisor: <u>BIF Station Mtce Dept</u> |   |                              |    |   |          |
| 741320 12/24/2009                        | REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.<br>STBTS BI-MONTHLY COMPLETE. (R. EDISON/L. HYNES)  | COMPRESSED AIR SYSTEM,STB TS | 90 | 3 |          |
| 747336 11/12/2009                        | STBTS,SYNFLEX,AIR,LINE,REPLACE<br>REPLACE AIR LINE AT STONEY.<br>AIR LINE REPLACED BWTWEEN COMPRESSOR AND DRYER.<br>(B. STUCKLESS)  | COMPRESSED AIR SYSTEM,STB TS | 90 | 3 |          |
| 754479 2/2/2010                          | COMPLETE COMPRESSED AIR SYSTEM ANNUAL PM MAINTENANCE AS OUTLINED ON THE APPLICABLE CHECK SHEETS.<br>RECORD ACTUAL WORK PERFORMED ON THE WORK ORDER AND COMPLETE A WORK ORDER REQUEST FORM FOR ANY WORK TO BE COMPLETED LATER<br>STB ANNUAL AIR SYSTEM COMPLETE. O<br>- OUTLET PRESSURE GAUGE ON DRYER NOT WORKING PROPERLY.<br>(0-600 PSI) NAME WIKE BRAND. INTERGRATED PNEUMATIC FOR SERVICE (506-658-8004). (ROBERT EDISON) | COMPRESSED AIR SYSTEM,STB TS | 90 | 3 |          |
| 761745 3/16/2010                         | 1.PERFORM PM IN ACCORDANCE WITH APPROPRIATE CHECK SHEET.<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.<br>MONTHLY MAINTENANCE AIR SYSTEM. (J. LANE/L. HYNES)   | COMPRESSED AIR SYSTEM,STB TS | 90 | 3 |          |
| 776756 6/8/2010                          | 1.PERFORM PM IN ACCORDANCE WITH APPROPRIATE CHECK SHEET.<br>2.RECORD ANY UNCOMPLETED DEFICIENCIES ON A WORK ORDER REQUEST IN ORDER TO HAVE THE WORK COMPLETED AT A LATER DATE.<br>3.CONSIDER & REPORT ANY ENVIROMENTAL IMPACTS.<br>PERFORM MONTHLY MAINTENANCE AS PER CHECK SHEET.<br>(J. LANE/D. HEAD)<br>----<br>NEEDS NEW GAUGE ON COMPRESSOR #2<br>NEEDS NEW HIGH PRESSURE SWITCH (J. LANE/D. HEAD)<br>----               | COMPRESSED AIR SYSTEM,STB TS | 90 | 3 |          |
| 780737 6/11/2010                         | STBTS,AIR,SYS,PIPING,VALVES. HAVE MECHANIC CHECK ALL PIPING AND VALVES HAVE DWIGHT COMPLETE A SET OF DRAWINGS.  | COMPRESSED AIR SYSTEM,STB TS | 90 | 3 |          |

| 9/4/2012                                 | Work Order Description & Actual Work |   |                  | Page: 27 |   |
|--|--------------------------------------|---|------------------|----------|---|
| Supervisor: <u>BIF Station Mtce Dept</u> |                                      |   |                  |          |   |
| 580793                                   | 4/9/2007                             | STONE BROOK TERMINAL STATION:<br>AIR DRYER OVERHAUL SWITCHING VALVES (4)<br>AND CHECK DEW POINT<br>(INLET AND EXHAUST SWITCHING VALVES)<br>CHECKED DEWPOINT SYSTEM PRESSURE - 9.5 - APRIL 9TH.<br>OVERHAULED 1" INLET AND EXHAUST VALVE - 1 KIT USED AND<br>3 KITS ON ORDER.<br>REPAIRED VALVE WHICH WAS LEAKING. APRIL 11 - RECHECKED DEW<br>POINT -9.2.<br>APRIL 12 - GE 880 DEWPONT TESTER FROM OUT EAST -85.4.<br>OUT TEST SET -12.2 AT FULL PRESSURE.<br>OBTAINED TESTER AND RECORDED FINDINGS ON ATTACHED SHEETS.<br>(J. SNOW/B. STUCKLESS) | AIR DRYER,STB TS | 90       | 3 |
| 633306                                   | 2/20/2008                            | stbts,investigate.air leak<br>investigate air leak at stoney brook.<br>COMPLETED STBTS - INVESTIGATE AIR LEAK. FOUND AIR LEAK IN<br>THE PILOT AIR LINE IN V2 AIR VALVE OF AIR DRYER SYSTEM.<br>REPAIRED PILOT AIR LINE AND OVERHAULED V2 AIR VALVE TO<br>RESOLVE AIR LEAK AND RETURNED AIR DRYER AND AIR SYSTEM<br>BACK TO NORMAL SERVICE. AFTER REPAIRS WERE COMPLETE WE<br>PERFORMED A AIR SYSTEM DEW POINT TEST AND ACQUIRED A DEW<br>POINT OF -25 DEGREES C. (D. BROWN/B. STUCKLESS)  | AIR DRYER,STB TS | 90       | 2 |
| 744082                                   | 1/26/2010                            | STBTS,REPLACE,SYNFLEX,HOSE<br>DON STOCKLEY NOTICED THE HOSE WASCRACKED FROM THE COMPRESSOR<br>TO THE DRYER<br>HOSE REPLACED. (B. STUCKLESS)   | AIR DRYER,STB TS | 90       | 3 |