

1 Q. Newfoundland and Labrador Hydro – Near-Term Reliability Report, May 15, 2020

2 Other Near-Term Issues

3 With respect to bipole commissioning, please confirm or if not explain, when the scheme has
4 been commissioned up to 225MW whether it will be subjected to trial operation with
5 continuous power transmission at levels between 90MW and 225MW for 30 days and that any
6 malperformance will require the recommencement of the trial operation period, after the
7 rectification of the cause of the trip.

8

9

10 A. Contractual requirements require dynamic commissioning at low power (up to 225 MW); if
11 successful, trial operation can start as per contractual requirements. Once dynamic
12 commissioning is complete, the Labrador-Island Link is required to operate without failure
13 continuously for 30 days within a 90 day window as per the contractual requirements in order
14 for trial operations to be deemed successful.