

1 Q. Re: 2013 Capital Projects 500,000 and Over: Explanations, page C-47/48 Replaced
2 Compressed Air Systems:
3 What was the rationale for placing the electrical cables on top of the original
4 piping?

5
6
7 A. The electrical cables were not placed on top of the original piping. The compressed
8 air piping and cables were separated in the cable trench by steel rebar. However,
9 over time the rebar has corroded in places. Throughout the 44 years of service,
10 there have been additional cables added to the cable trench and this, coupled with
11 rebar corrosion, resulted in cables resting on top of the original compressed air
12 piping.