

1 Q. Please provide Hydro's current schedule for the commissioning of Muskrat Falls generation, the  
2 LIL and the synchronous condensers.

3

4

5 A. Nalcor Energy ("Nalcor") continues to assess the impact of the COVID-19 pandemic on the  
6 Muskrat Falls project and is evaluating its consequences on project schedule. Given the duration  
7 of the COVID-19 pandemic work suspension, it is known there will be a project schedule impact;  
8 project completion is delayed at least four months with the potential to be delayed up to ten  
9 months. The integrated project schedule will be updated when greater certainty on the path  
10 forward is available. Nalcor is targeting to have an updated forecast schedule within the third  
11 quarter of 2020. The updated forecast will be provided at that time.